

Section S12

Laboratory Diary

General Description of Mix and Materials

Design Method:	Hveem
Compactive Effort:	NA
Binder Performance Grade:	70-28
Modifier Type:	SB
Aggregate Type:	Limestone
Gradation Type:	TRZ

Avg. Lab Properties of Plant Produced Mix

<u>Sieve Size:</u>	<u>% Passing:</u>
1"	100
3/4"	100
1/2"	97
3/8"	82
No. 4	63
No. 8	46
No. 16	32
No. 30	23
No. 50	16
No. 100	10
No. 200	7.0

Asphalt Binder Content:	4.5%
Compacted Pill Bulk Gravity:	2.399
Theoretical Maximum Gravity:	2.494
Computed Air Voids:	3.8%

Construction Diary

Relevant Conditions for Construction

Completion Date:	Thursday, July 13, 2000
24 Hour High Temperature (F):	100
24 Hour Low Temperature (F):	79
24 Hour Rainfall (in):	0.67
Lift Type:	dual
Design Thickness of Test Mix (in):	4.0

Plant Configuration and Placement Details

<u>Component:</u>	<u>% Setting:</u>
Liquid Binder Setting	4.7%
Limestone 5/8" Chips	35.0%
Limestone Coarse Screenings	32.0%
Sand Natural	8.0%
Sand Stone Sand	25.0%

Approximate Length (ft):	199
Surveyed Thickness of Section (in):	3.8
Std Dev of Section Thickness (in):	0.1
Type of Tack Coat Utilized:	CQS-1h
Target Tack Application Rate:	0.03 gal / sy
Avg Mat Temperature Behind Paver (F):	318
Average Section Compaction:	93.9%

General Notes:

- 1) Mixes are listed chronologically in order of completion date (i.e., construction began with E2 and ended with E1).
- 2) Sections are referenced by quadrant and sequence number, where "E2" refers to section 2 of the east quadrant.
- 3) "dual " lift type indicates that the lower and upper lifts were constructed with the same experimental mix.
- 4) The total thickness of all experimental sections is 4 inches by design, with the exception of S8, S9, S10, S11.
- 5) ARZ, TRZ, and BRZ refer to gradations intended to pass above, through, and below the restricted zone.
- 6) SMA and OGFC refer to stone matrix asphalt and open-graded friction course, respectively.