

Section W6

Laboratory Diary

General Description of Mix and Materials

Design Method:	Superpave
Compactive Effort:	100 gyrations
Binder Performance Grade:	67-22
Modifier Type:	NA
Aggregate Type:	Lms/Slag
Gradation Type:	TRZ

Avg. Lab Properties of Plant Produced Mix

<u>Sieve Size:</u>	<u>% Passing:</u>
--------------------	-------------------

1"	100
3/4"	100
1/2"	99
3/8"	89
No. 4	65
No. 8	45
No. 16	28
No. 30	18
No. 50	13
No. 100	10
No. 200	7.8

Asphalt Binder Content:	6.8%
Compacted Pill Bulk Gravity:	2.291
Theoretical Maximum Gravity:	2.354
Computed Air Voids:	2.7%

Construction Diary

Relevant Conditions for Construction

Completion Date:	Tuesday, June 20, 2000
24 Hour High Temperature (F):	90
24 Hour Low Temperature (F):	74
24 Hour Rainfall (in):	0.00
Lift Type:	dual
Design Thickness of Test Mix (in):	4.0

Plant Configuration and Placement Details

<u>Component:</u>	<u>% Setting:</u>
-------------------	-------------------

Liquid Binder Setting	6.8%
Slag 78	39.0%
Limestone Modified 8910	25.0%
Slag 8910	26.0%
Limestone Manufactured Sand	10.0%

Approximate Length (ft):	203
Surveyed Thickness of Section (in):	4.1
Std Dev of Section Thickness (in):	0.1
Type of Tack Coat Utilized:	CQS-1h
Target Tack Application Rate:	0.03 gal / sy
Avg Mat Temperature Behind Paver (F):	320
Average Section Compaction:	92.1%

General Notes:

- 1) Mixes are listed chronologically in order of completion date (i.e., construction began with E2 and ended with E1).
- 2) Sections are referenced by quadrant and sequence number, where "E2" refers to section 2 of the east quadrant.
- 3) "dual " lift type indicates that the lower and upper lifts were constructed with the same experimental mix.
- 4) The total thickness of all experimental sections is 4 inches by design, with the exception of S8, S9, S10, S11.
- 5) ARZ, TRZ, and BRZ refer to gradations intended to pass above, through, and below the restricted zone.
- 6) SMA and OGFC refer to stone matrix asphalt and open-graded friction course, respectively.